Project Name: Pre-	Architect: As Shown								
Location:	Anywhere, USA						01/01/18	RESI	
Line Number	Description	Qty	Unit	Material	Labor	Equipment	SubContract	Estimate Total	
03 30 53.40 3940	Strip footing, 12" x 24", reinforced	34	C.Y.	\$5,406.00	\$2,635.00	\$18.36	\$0.00		
03 30 53.40 3950	Strip footing, 12" x 36", reinforced	15	C.Y.	\$2,295.00	\$930.00	\$6.45	\$0.00		
03 11 13.65 3000	Concrete slab edge forms	500	L.F.	\$145.00	\$820.00	\$0.00	\$0.00		
03 22 11.10 0200	Welded wire fabric reinforcing	150	C.S.F.	\$2,940.00	\$3,000.00	\$0.00	\$0.00		
03 31 13.35 0300	Ready mix concrete, 4000 psi for slab on grade	278	C.Y.	\$35,584.00	\$0.00	\$0.00	\$0.00		
03 31 13.70 4300	Place, strike off & consolidate concrete slab	278	C.Y.	\$0.00	\$3,447.20	\$130.66	\$0.00		
03 35 13.30 0250	Machine float & trowel concrete slab	15,000	S.F.	\$0.00	\$6,750.00	\$300.00	\$0.00		
03 15 16.20 0140	Cut control joints in concrete slab	950	L.F.	\$47.50	\$294.50	\$57.00	\$0.00		
03 39 23.13 0300	Sprayed concrete curing membrane	150	C.S.F.	\$1,815.00	\$675.00	\$0.00	\$0.00		
Division 03	Subtotal			\$48,232.50	\$18,551.70	\$512.47	\$0.00	\$67,296.67	Division 03
08 36 13.10 2650	Manual 10' x 10' steel sectional overhead door	8	Ea.	\$10,400.00	\$2,480.00	\$0.00	\$0.00		
08 36 13.10 2860	Insulation and steel back panel for OH door	800	S.F.	\$4,000.00	\$0.00	\$0.00	\$0.00		
Division 08	Subtotal			\$14,400.00	\$2,480.00	\$0.00	\$0.00	\$16,880.00	Division 08
13 34 19.50 1100	Pre-Engineered Steel Building, 100' x 150' x 24'	15,000	SF Flr.	\$0.00	\$0.00	\$0.00	\$315,000.00		
13 34 19.50 6050	Framing for PESB door opening, 3' x 7'	4	Opng.	\$0.00	\$0.00	\$0.00	\$1,920.00		
13 34 19.50 6100	Framing for PESB door opening, 10' x 10'	8	Opng.	\$0.00	\$0.00	\$0.00	\$8,400.00		
13 34 19.50 6200	Framing for PESB window opening, 4' x 3'	6	Opng.	\$0.00	\$0.00	\$0.00	\$2,910.00		
13 34 19.50 5750	PESB door, 3' x 7', single leaf	4	Opng.	\$2,620.00	\$496.00	\$0.00	\$0.00		
13 34 19.50 7750	PESB sliding window, 4' x 3' with screen	6	Opng.	\$2,550.00	\$288.00	\$45.30	\$0.00		
13 34 19.50 6550	PESB gutter, eave type, 26 ga., painted	300	L.F.	\$2,220.00	\$582.00	\$0.00	\$0.00		
13 34 19.50 8650	PESB roof vent, 12" wide x 10' long	15	Ea.	\$555.00	\$2,325.00	\$0.00	\$0.00		
13 34 19.50 6900	PESB insulation, vinyl faced, 4" thick	27,400	S.F.	\$13,152.00	\$6,576.00	\$0.00	\$0.00		
Division 13	Subtotal			\$21,097.00	\$10,267.00	\$45.30	\$328,230.00	\$359,639.30	Division 13
		Subtotal		\$83,729.50	\$31,298.70	\$557.77	\$328,230.00	\$443,815.97	Subtotal
Division 01	General Requirements @ 7%			5,861.07	2,190.91	39.04	22,976.10		Gen. Requirements
		Estimate Subtotal		\$89,590.57	\$33,489.61	\$596.81	\$351,206.10	\$443,815.97	Estimate Subtotal
		Sales Tax	c @ 5%	4,479.53		29.84	8,780.15		Sales tax
		Subtotal	A	94,070.09	33,489.61	626.65	359,986.25		Subtotal
		GC O & P	•	9,407.01	22,471.53	62.67	35,998.63		GC O & P
		Subtotal	В	103,477.10	55,961.14	689.32	395,984.88	\$556,112.44	Subtotal
	Contingency @ 5%						27,805.62	Contingency	
	Subtotal	С					\$583,918.06	Subtotal	
		Bond @ \$12/1000 +10% O&P						7,707.72	Bond
	Subtotal D						\$591,625.78	Subtotal	
	Location Adjustment Factor			102.30			13,607.39	Location Adjustment	
		Grand Total						\$605,233.17	Grand Total